BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	9
Item Name:	KSRB 4-1.1: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials,labour, HOM curing complete as per specificationsSpecification No. KBS 4.1,4.2

	CHAINAGE Land Mark		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Coping For Drain										
Oni Road (LHS)										
From Venugopal Temple Road	0.00	15.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	15.00	30.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	30.00	45.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	45.00	60.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	60.00	75.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	75.00	90.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	90.00	105.00	2	15.00	0.45	0.45	0.45	0.10	1.35	
	105.00	115.00	2	10.00	0.45	0.45	0.45	0.10	0.90	
Maramma Temple (LHS)										
From Temple Front	0.00	15.00	2	15.00	0.15	0.15	0.15	0.20	0.90	
	15.00	17.92	2	2.92	0.15	0.15	0.15	0.20	0.18	
	17.92	20.92	2	3.00						Cross Road
	20.92	35.92	2	15.00	0.15	0.15	0.15	0.20	0.90	
	35.92	50.92	2	15.00	0.15	0.15	0.15	0.20	0.90	
	50.92	63.67	2	12.75	0.15	0.15	0.15	0.20	0.77	
	63.67	67.67	2	4.00						Cross Road
	67.67	79.67	2	12.00	0.15	0.15	0.15	0.20	0.72	
	79.67	87.17	2	7.50						5th Cross Road
	87.17	102.17	2	15.00	0.15	0.15	0.15	0.20	0.90	
	102.17	117.17	2	15.00	0.15	0.15	0.15	0.20	0.90	
	117.17	128.27	2	11.10	0.15	0.15	0.15	0.20	0.67	
	128.27	134.57	2	6.30						7th Cross Road
	134.57	149.57	2	15.00	0.15	0.15	0.15	0.20	0.90	
	149.57	164.57	2	15.00	0.15	0.15	0.15	0.20	0.90	
	164.57	179.57	2	15.00	0.15	0.15	0.15	0.20	0.90	
	179.57	186.07	2	6.50	0.15	0.15	0.15	0.20	0.39	
	186.07	191.57	2	5.50						9th Cross Road
	191.57	206.57	2	15.00	0.15	0.15	0.15	0.20	0.90	
	206.57	221.57	2	15.00	0.15	0.15	0.15	0.20	0.90	
	221.57	229.07	2	7.50						15th Cross Road
	229.07	244.07	2	15.00	0.15	0.15	0.15	0.20	0.90	
	244.07	259.07	2	15.00	0.15	0.15	0.15	0.20	0.90	
	259.07	260.07	2	1.00	0.15	0.15	0.15	0.20	0.06	
Maramma Temple (RHS)										

Scanned with CamScanner

From Sai Ram Condiments	0.00	8.80	2	8.80	0.15	0.15	0.15	0.20	0.53	
	8.80	13.80	2	5.00						Cross Road
	13.80	28.80	2	15.00	0.15	0.15	0.15	0.20	0.90	
	28.80	43.80	2	15.00	0.15	0.15	0.15	0.20	0.90	
	43.80	52.00	2	8.20	0.15	0.15	0.15	0.20	0.49	
	52.00	55.40	2	3.40						Slv Cross Road
	55.40	70.40	2	15.00	0.15	0.15	0.15	0.20	0.90	
	70.40	72.70	2	2.30	0.15	0.15	0.15	0.20	0.14	
	72.70	78.60	2	5.90						Cross Road appartment
	78.60	93.60	2	15.00	0.15	0.15	0.15	0.20	0.90	
	93.60	108.60	2	15.00	0.15	0.15	0.15	0.20	0.90	
	108.60	123.60	2	15.00	0.15	0.15	0.15	0.20	0.90	
	123.60	138.60	2	15.00	0.15	0.15	0.15	0.20	0.90	
	138.60	142.00	2	3.40	0.15	0.15	0.15	0.20	0.20	
	142.00	146.00	2	4.00						Durga Gold palace Cross Road
	146.00	161.00	2	15.00	0.15	0.15	0.15	0.20	0.90	
	161.00	176.00	2	15.00	0.15	0.15	0.15	0.20	0.90	
	176.00	181.00	2	5.00	0.15	0.15	0.15	0.20	0.30	
	181.00	186.30	2	5.30						Cross Road
	186.30	201.30	2	15.00	0.15	0.15	0.15	0.20	0.90	
	201.30	216.30	2	15.00	0.15	0.15	0.15	0.20	0.90	
	216.30	229.50	2	13.20	0.15	0.15	0.15	0.20	0.79	
								Total Qty Work Done	**36.28**	**Cum**
								Qty Payable in this bill	**35.55**	**Cum**

ASSISTANT EXECUTIVE ENGINEER
KRIDL-BBMP-Dasarahalli Sub Divison
BENGALURU-560 010

Contractor Representative

Assistant Engineer 18/01/24
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No:	10
Item Name:	Providing ruled pointing 20mm deep, after rak Coursed stone masonry with cement mortar, cost of materials, lab depth of 20mm nicely lining, includingUr> HOM curing complete as per specifications Item No 34.13

	CHAINAGE Land Mark		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
SSM for Flagging Coarse										
Oni Road (LHS)										
From Venugopal Temple Road	0.00	15.00	2	15.00				0.75	22.50	
	15.00	30.00	2	15.00				0.75	22.50	
	30.00	45.00	2	15.00				0.75	22.50	
	45.00	60.00	2	15.00				0.75	22.50	
	60.00	75.00	2	15.00				0.75	22.50	
	75.00	90.00	2	15.00				0.75	22.50	
	90.00	105.00	2	15.00				0.75	22.50	
	105.00	115.00	2	10.00				0.75	15.00	
								Total Qty Work Done	**172.50**	**Sqm**
								Qty Payable in this bill	**172.50**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub Division
BENGALURU-560 040

Contractor Representative

20/01/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Civil-Tech Consultants & Engineers Bangalore

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No: **11**

Item Name: Providing and laying pre-cast drain cover slabs of 100mm thickness in C.M (1:3) including cost and of all materials, labour,curing transportaion loading and unloading etc. as per directions of the Engineer-in-charge of the work.(date rate approved)

	CHAINAGE		NO,s	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
100mm Slabs For Missing Slabs										
Lake Road (RHS)										
From Venugopal Temple Road	0.00	15.00	2	15.00			0.90		27.00	
	15.00	30.00	2	15.00			0.90		27.00	
	30.00	45.00	2	15.00			0.90		27.00	
	45.00	62.50	2	17.20			0.90		30.96	
Venugopal Temple Road (LHS)										
From 6th Cross Road	0.00	12.70	1	12.70			0.90		11.43	
	12.70	17.00	1	4.30			0.90		3.87	
	17.00	27.00	1	10.00			0.90		9.00	
Venugopal Temple Road (RHS)										
From Venugopal Temple Road	0.00	15.00	1	15.00			0.90		13.50	
	15.00	27.00	1	15.00			0.90		13.50	
Maramma Temple (LHS)										
From Temple Front	0.00	15.00	1	15.00			0.90		13.50	
	15.00	17.92	1	2.92			0.90		2.63	
	17.92	20.92	1	3.00			0.90		2.70	Cross Road
	20.92	35.92	1	15.00			0.90		13.50	
	35.92	50.92	1	15.00			0.90		13.50	
	50.92	63.67	1	12.75			0.90		11.48	
	63.67	67.67	1	4.00						Cross Road
	67.67	79.67	1	12.00			0.90		10.80	
	79.67	87.17	1	7.50						5th Cross Road
	87.17	102.17	1	15.00			0.90		13.50	
	102.17	117.17	1	15.00			0.90		13.50	
	117.17	128.27	1	11.10			0.90		9.99	
	128.27	134.57	1	6.30						7th Cross Road
	134.57	149.57	1	15.00			0.90		13.50	
	149.57	164.57	1	15.00			0.90		13.50	
	164.57	179.57	1	15.00			0.90		13.50	
	179.57	186.07	1	6.50			0.90		5.85	
	186.07	191.57	1	5.50						9th Cross Road
Maramma Temple (RHS)										
From Sai Ram Condiments	0.00	8.80	1	8.80			0.90		7.92	
	8.80	13.80	1	5.00						Cross Road
	13.80	28.80	1	15.00			0.90		13.50	
	28.80	43.80	1	15.00			0.90		13.50	
	43.80	52.00	1	8.20			0.90		7.38	
	52.00	55.40	1	3.40						Slv Cross Road
	55.40	70.40	1	15.00			0.90		13.50	

E.E.(D.D.)

Scanned with CamScanner

	70.40	72.70	1	2.30			0.90	2.07	Cross Road appartment
	72.70	78.60	1	5.90					
	78.60	93.60	1	15.00			0.90	13.50	
	93.60	108.60	1	15.00			0.90	13.50	
	108.60	123.60	1	15.00			0.90	13.50	
	123.60	138.60	1	15.00			0.90	13.50	
	138.60	142.00	1	3.40			0.90	3.06	
	142.00	146.00	1	4.00					Durga Gold palace Cross Road
	146.00	161.00	1	15.00			0.90	13.50	
6th Cross Road (RHS)									
From Maramma Temple Main Road	0.00	15.00	2	15.00			0.90	27.00	
	15.00	30.00	2	15.00			0.90	27.00	
	30.00	38.00	2	8.00			0.90	14.40	
Cross Road (LHS)									
From Main Road	0.00	12.70	1	12.70			0.90	11.43	
	12.70	17.00	1	4.30					Cross Road
	17.00	32.00	1	15.00			0.90	13.50	
	32.00	46.50	1	14.50			0.90	13.05	
CrossRoad (RHS)									
From Main Road	0.00	15.00	1	15.00			0.90	13.50	
	15.00	30.00	1	15.00			0.90	13.50	
	30.00	45.00	1	15.00			0.90	13.50	
	45.00	58.90	1	13.90			0.90	12.51	
Towards St Johns School Road (LHS)									
From 2nd Main Road Narashimayya Badavane	0.00	15.00	1	15.00			0.90	13.50	
	15.00	30.00	1	15.00			0.90	13.50	
	30.00	45.00	1	15.00			0.90	13.50	
	45.00	60.00	1	15.00			0.90	13.50	
	60.00	75.00	1	15.00			0.90	13.50	
	75.00	84.20	1	9.20			0.90	8.28	
	84.20	89.40	1	5.20					Cross Road
	89.40	104.40	1	15.00			0.90	13.50	
	104.40	119.40	1	15.00			0.90	13.50	
	119.40	132.70	1	13.30			0.90	11.97	
	132.70	137.90	1	5.20					Cross Road
	137.90	152.90	1	15.00			0.90	13.50	
	152.90	164.40	1	11.50			0.90	10.35	
	164.40	169.40	1	5.00					Cross Road
	169.40	184.40	1	15.00			0.90	13.50	
	184.40	196.40	1	12.00			0.90	10.80	
	196.40	203.30	1	6.90					Cross Road
	203.30	218.30	1	15.00			0.90	13.50	
	218.30	233.30	1	15.00			0.90	13.50	
	233.00	235.00	1	2.00			0.90	1.80	
Towards St Johns School Road (RHS)									
From2nd Main Road Narashimayya Badavane	0.00	15.00	1	15.00			0.90	13.50	
	15.00	30.00	1	15.00			0.90	13.50	
	30.00	45.00	1	15.00			0.90	13.50	
	45.00	60.00	1	15.00			0.90	13.50	
	60.00	75.00	1	15.00			0.90	13.50	
	75.00	90.00	1	15.00			0.90	13.50	
	90.00	105.00	1	15.00			0.90	13.50	
	105.00	120.00	1	15.00			0.90	13.50	
	120.00	135.00	1	15.00			0.90	13.50	
	135.00	150.00	1	15.00			0.90	13.50	
	150.00	165.00	1	15.00			0.90	13.50	

E.E. (D.D.)

E.E. (D.D.)

ಸ. ಕಾ. ಪಾ.ಲಿ. ಬಾಗಲಗುಂಟೆ

Scanned with CamScanner

	165.00	180.00	1	15.00			0.90		13.50	
	180.00	195.00	1	15.00			0.90		13.50	
	195.00	210.00	1	15.00			0.90		13.50	
	210.00	225.00	1	15.00			0.90		13.50	
	225.00	233.00	1	7.00			0.90		6.30	
2nd Main Road Narashimayya Badavane (LHS)										
From Flag Front Side	0.00	15.00	1	15.00			0.90		13.50	
	15.00	30.00	1	15.00			0.90		13.50	
	30.00	40.00	1	10.00			0.90		9.00	
2nd Main Road Narashimayya Badavane (RHS)										
From Flag Front Side	0.00	15.00	1	15.00			0.90		13.50	
	15.00	30.00	1	15.00			0.90		13.50	
	30.00	40.00	1	10.00			0.90		9.00	
								Total Qty Work Done	**1075.02**	**Sqm**
								Qty Payable in this bill	**1061.10**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 073

Consultant Representative

05/03/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

15/3/21

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No:	12									
Item Name:	Providing and laying pre-cast drain cover slabs of 250mm thickness in C.M (1:3) including cost and of all materials, labour,curing transportaion loading and unloading etc. as per directions of the Engineer-in-charge of the work.(date rate approved)									
	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
250mm Slabs for Culverts										
6th Cross Road (RHS)										
	1.00	5.50	1	5.50				1.50	8.25	
	1.00	5.00	1	5.00				1.50	7.50	
Oni Road (L Shape)										
	1.00	9.50	1	9.50				1.50	14.25	
	1.00	5.00	1	5.00				1.50	7.50	
Lake Road (RHS)										
	1.00	6.40	1	6.40				1.50	9.60	
	1.00	5.80	1	5.80				1.50	8.70	
St Johns School Road (LHS)										
	1.00	5.20	1	5.30				1.50	7.95	
	1.00	5.30	1	5.40				1.50	8.10	
	1.00	5.00	1	5.00				1.50	7.50	
	1.00	6.90	1	6.90				1.50	10.35	
Cross Road Center (Near Flag Pole)										
	1.00	5.60	1	5.60				1.50	8.40	
	1.00	5.70	1	5.70				1.50	8.55	
								Total Qty Work Done	**106.65**	**Sqm**
								Qty Payable in this bill	**105.09**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Contractor/Representative

15/3/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

16/3/21

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No:	13
Item Name:	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottomwidth 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. Item No 5.30

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Kerb Stones										
Oni Road										
	0.00	15.00	2	15.00					67.00	
	15.00	30.00	2	15.00					67.00	
	30.00	45.00	2	15.00					67.00	
	45.00	60.00	2	15.00					67.00	
	60.00	75.00	2	15.00					67.00	
	75.00	90.00	2	15.00					67.00	
	90.00	105.00	2	15.00					67.00	
	105.00	115.00	2	10.00					44.00	
50% of Maramma Temple Road										
	0.00	15.00	2	15.00					67.00	
	15.00	30.00	2	15.00					67.00	
	30.00	45.00	2	15.00					67.00	
	45.00	60.00	2	15.00					67.00	
	60.00	75.00	2	15.00					67.00	
	75.00	90.00	2	15.00					67.00	
	90.00	105.00	2	15.00					67.00	
	105.00	120.00	2	15.00					67.00	
	120.00	135.00	2	15.00					67.00	
	135.00	150.00	2	15.00					67.00	
	150.00	165.00	2	15.00					67.00	
	165.00	180.00	2	15.00					67.00	
	180.00	195.00	2	15.00					67.00	
	195.00	205.00	2	10.00					44.00	
									Total Qty Work Done	**1428.00**	**No,s**
									Qty Payable in this bill	**1424.00**	**No,s**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Contractor Representative

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	14
Item Name:	Removing and resetting of kerb stones

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Removing and resetting of kerb stones										
50% of Maramma Temple Road										
	0.00	15.00	2	15.00					67.00	
	15.00	30.00	2	15.00					67.00	
	30.00	45.00	2	15.00					67.00	
	45.00	60.00	2	15.00					67.00	
	60.00	75.00	2	15.00					67.00	
	75.00	90.00	2	15.00					67.00	
	90.00	105.00	2	15.00					67.00	
	105.00	120.00	2	15.00					67.00	
	120.00	135.00	2	15.00					67.00	
	135.00	150.00	2	15.00					67.00	
	150.00	165.00	2	15.00					67.00	
	165.00	180.00	2	15.00					67.00	
	180.00	195.00	2	15.00					67.00	
	195.00	205.00	2	10.00					44.00	
Total Qty Work Done									**915.00**	**m**
Qty Payable in this bill									**912.00**	**m**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 057

Contractor Representative

05/04/24

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No:	15
Item Name:	KSRRB 800-1. Painting two coats after filling the surface with synthetic Sqm enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Item No 24.1

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Painting For kerb stones										
Oni Road (LHS)										
From Venugopal Temple Road	0.00	15.00	1	15.00				0.40	6.00	
	15.00	30.00	1	15.00				0.40	6.00	
	30.00	45.00	1	15.00				0.40	6.00	
	45.00	60.00	1	15.00				0.40	6.00	
	60.00	75.00	1	15.00				0.40	6.00	
	75.00	90.00	1	15.00				0.40	6.00	
	90.00	105.00	1	15.00				0.40	6.00	
	105.00	120.00	1	15.00				0.40	6.00	
	120.00	135.00	1	15.00				0.40	6.00	
	135.00	142.00	1	7.00				0.40	2.80	
Maramma Temple (LHS)										
From Temple Front	0.00	15.00	1	15.00				0.40	6.00	
	15.00	17.92	1	2.92				0.40	1.17	
	17.92	20.92	1	3.00						Cross Road
	20.92	35.92	1	15.00				0.40	6.00	
	35.92	50.92	1	15.00				0.40	6.00	
	50.92	63.67	1	12.75				0.40	5.10	
	63.67	67.67	1	4.00						Cross Road
	67.67	79.67	1	12.00				0.40	4.80	
	79.67	87.17	1	7.50						5th Cross Road
	87.17	102.17	1	15.00				0.40	6.00	
	102.17	117.17	1	15.00				0.40	6.00	
	117.17	128.27	1	11.10				0.40	4.44	
	128.27	134.57	1	6.30						7th Cross Road
	134.57	149.57	1	15.00				0.40	6.00	
	149.57	164.57	1	15.00				0.40	6.00	
	164.57	179.57	1	15.00				0.40	6.00	
	179.57	186.07	1	6.50				0.40	2.60	
	186.07	191.57	1	5.50						9th Cross Road
	191.57	206.57	1	15.00				0.40	6.00	
	206.57	221.57	1	15.00				0.40	6.00	
	221.57	229.07	1	7.50						15th Cross Road
	229.07	244.07	1	15.00				0.40	6.00	
	244.07	259.07	1	15.00				0.40	6.00	
	259.07	260.07	1	1.00				0.40	0.40	
Maramma Temple (RHS)										
From Sai Ram Condiments	0.00	8.80	1	8.80				0.40	3.52	
	8.80	13.80	1	5.00						Cross Road
	13.80	28.80	1	15.00				0.40	6.00	
	28.80	43.80	1	15.00				0.40	6.00	

Scanned with CamScanner

43.80	52.00	1	8.20			0.40	3.28		
52.00	55.40	1	3.40					Slv Cross Road	
55.40	70.40	1	15.00			0.40	6.00		
70.40	72.70	1	2.30			0.40	0.92		
72.70	78.60	1	5.90					Cross Road	
78.60	93.60	1	15.00			0.40	6.00	appartment	
93.60	108.60	1	15.00			0.40	6.00		
108.60	123.60	1	15.00			0.40	6.00		
123.60	138.60	1	15.00			0.40	6.00		
138.60	142.00	1	3.40			0.40	1.36		
142.00	146.00	1	4.00					Durga Gold palace	
146.00	161.00	1	15.00			0.40	6.00	Cross Road	
161.00	176.00	1	15.00			0.40	6.00		
176.00	181.00	1	5.00			0.40	2.00		
181.00	186.30	1	5.30					Cross Road	
186.30	201.30	1	15.00			0.40	6.00		
201.30	216.30	1	15.00			0.40	6.00		
216.30	229.50	1	13.20			0.40	5.28		
Maramma Temple Road (Extra) LHS									
0.00	15.00	1	15.00			0.40	6.00		
15.00	30.00	1	15.00			0.40	6.00		
30.00	45.00	1	15.00			0.40	6.00		
45.00	60.00	1	15.00			0.40	6.00		
60.00	75.00	1	15.00			0.40	6.00		
75.00	90.00	1	15.00			0.40	6.00		
90.00	105.00	1	15.00			0.40	6.00		
105.00	120.00	1	15.00			0.40	6.00		
120.00	135.00	1	15.00			0.40	6.00		
135.00	150.00	1	15.00			0.40	6.00		
150.00	165.00	1	15.00			0.40	6.00		
Maramma Temple Road (Extra) RHS									
0.00	15.00	1	15.00			0.40	6.00		
15.00	30.00	1	15.00			0.40	6.00		
30.00	45.00	1	15.00			0.40	6.00		
45.00	60.00	1	15.00			0.40	6.00		
60.00	75.00	1	15.00			0.40	6.00		
75.00	90.00	1	15.00			0.40	6.00		
90.00	105.00	1	15.00			0.40	6.00		
105.00	120.00	1	15.00			0.40	6.00		
120.00	135.00	1	15.00			0.40	6.00		
135.00	150.00	1	15.00			0.40	6.00		
150.00	165.00	1	15.00			0.40	6.00		
165.00	175.00	1	10.00			0.40	4.00		
							Total Qty Work Done	**365.67**	**Sqm**
							Qty Payable in this bill	**365.67**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 006

Contractor Representative

19/4/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	16
Item Name:	KSRRB 300-50. Scarifying bituminous course 50mm to 75mm thick Sqm along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications. MORTH I Chapter 3 Item No 19.56

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Road Formation										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	1.20	1.10	1.00		30.00	
	15.00	30.00	2	15.00	1.20	1.10	1.00		30.00	
	30.00	45.00	2	15.00	1.20	1.10	1.00		30.00	
	45.00	60.00	2	15.00	1.10	1.20	1.00		30.00	
	60.00	75.00	2	15.00	1.10	1.20	1.00		30.00	
	75.00	90.00	2	15.00	1.10	1.20	1.00		30.00	
	90.00	95.00	2	5.00	1.10	1.20	1.00		10.00	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	1.20	1.10	1.00		30.00	
	15.00	30.00	2	15.00	1.20	1.10	1.00		30.00	
	30.00	45.00	2	15.00	1.20	1.10	1.00		30.00	
	45.00	60.00	2	15.00	1.10	1.20	1.00		30.00	
	60.00	75.00	2	15.00	1.10	1.20	1.00		30.00	
	75.00	90.00	2	15.00	1.10	1.20	1.00		30.00	
	90.00	105.00	2	15.00	1.10	1.20	1.00		30.00	
	105.00	120.00	2	15.00	1.10	1.20	1.00		30.00	
	120.00	135.00	2	15.00	1.10	1.20	1.00		30.00	
	135.00	150.00	2	15.00	1.10	1.20	1.00		30.00	
	150.00	165.00	2	15.00	1.10	1.20	1.00		30.00	
	165.00	175.00	2	10.00	1.10	1.20	1.00		20.00	
Cross Road										
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.24		93.60	
	15.00	30.00	1	15.00	6.26	6.24	6.24		93.60	
	30.00	45.00	1	15.00	6.23	6.24	6.24		93.60	
	45.00	60.00	1	15.00	6.24	6.24	6.24		93.60	
	60.00	75.00	1	15.00	6.24	6.24	6.24		93.60	
								Total Qty Work Done	**1008.00**	**Sqm**
								Qty Payable in this bill	**1007.64**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL/BBMP/Dasarahalli Division
SENGALURU-560 010

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

01/04/21

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	17
Item Name:	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.MORTH Specification No.301 (KPWD SR 2018-19, Page No.143, Item No.19.14)

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Road Formation										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	90.00	95.00	2	5.00	1.10	1.20	1.00	0.15	1.50	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	90.00	105.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	105.00	120.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	120.00	135.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	135.00	150.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	150.00	165.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	165.00	175.00	2	10.00	1.10	1.20	1.00	0.15	3.00	
Oni Road Part 2										
From Main Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	60.00	70.00	2	10.00	1.10	1.20	1.00	0.15	3.00	

Scanned with CamScanner

Cross Road										
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.24	0.15	14.04	
	15.00	30.00	1	15.00	6.26	6.24	6.24	0.15	14.04	
	30.00	45.00	1	15.00	6.23	6.24	6.24	0.15	14.04	
	45.00	60.00	1	15.00	6.24	6.24	6.24	0.15	14.04	
	60.00	75.00	1	15.00	6.24	6.24	6.24	0.15	14.04	
Total Qty Work Done									**172.20**	**Cum**
Qty Payable in this bill									**172.20**	**Cum**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub Division
BENGALURU-560 010

Contractor Representative

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	18
Item Name:	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding0.02 cum in volume and stock piling at designated locations and disposalof dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications.MORTH Specification No. 202 Item No 18.47

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
For Damage CC Road										
Oni Road										
From Main Road	0.00	15.00	1	15.00			6.80	0.15	15.30	
	15.00	30.00	1	15.00			6.80	0.15	15.30	
	30.00	45.00	1	15.00			6.80	0.15	15.30	
	45.00	60.00	1	15.00			6.80	0.15	15.30	
	60.00	75.00	1	15.00			6.80	0.15	15.30	
	75.00	90.00	1	15.00			6.80	0.15	15.30	
	90.00	105.00	1	15.00			6.80	0.15	15.30	
	105.00	115.00	1	10.00			6.80	0.15	10.20	
								Total Qty Work Done	**117.30**	**Cum**
								Qty Payable in this bill	**117.30**	**Cum**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Contractor Representative

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	19
Item Name:	KSRRB 300-48. Scarifying kankar I gravel I metal crust by mechanical means upto 150mm thick disposal of stuff including cost of all labour charges, HOM complete as per specifications. MORTH / Chapter 3 Item No 19.54

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
For Damage CC Road										
Oni Road										
From Main Road	0.00	15.00	1	15.00			6.80		102.00	
	15.00	30.00	1	15.00			6.80		102.00	
	30.00	45.00	1	15.00			6.80		102.00	
	45.00	60.00	1	15.00			6.80		102.00	
	60.00	75.00	1	15.00			6.80		102.00	
	75.00	90.00	1	15.00			6.80		102.00	
	90.00	105.00	1	15.00			6.80		102.00	
	105.00	115.00	1	10.00			6.80		68.00	
Total Qty Work Done									**782.00**	**Sqm**
Qty Payable in this bill									**782.00**	**Sqm**

Contractor Representative

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

01/04/24

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	20
Item Name:	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 Item no 20.18

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Wet Mix										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	90.00	95.00	2	5.00	1.10	1.20	1.00	0.15	1.50	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.15	4.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	90.00	105.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	105.00	120.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	120.00	135.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	135.00	150.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	150.00	165.00	2	15.00	1.10	1.20	1.00	0.15	4.50	
	165.00	175.00	2	10.00	1.10	1.20	1.00	0.15	3.00	
Oni Road										
From Main Road	0.00	15.00	1	15.00	7.10	6.50	6.80	0.15	15.30	
	15.00	30.00	1	15.00	6.30	6.60	6.80	0.15	15.30	
	30.00	45.00	1	15.00	6.40	6.80	6.80	0.15	15.30	
	45.00	60.00	1	15.00	7.20	7.60	6.80	0.15	15.30	
	60.00	75.00	1	15.00	7.50	6.80	6.80	0.15	15.30	
	75.00	90.00	1	15.00	6.50	6.80	6.80	0.15	15.30	
	90.00	105.00	1	15.00	7.20	6.80	6.80	0.15	15.30	
	105.00	115.00	1	10.00	7.20	6.80	6.80	0.15	10.20	
Oni Road Part 2										
From Main Road	0.00	15.00	1	15.00	6.30	6.40	6.30	0.15	14.18	
	15.00	30.00	1	15.00	6.50	6.25	6.30	0.15	14.18	

Scanned with CamScanner

	30.00	45.00	1	15.00	6.30	6.23	6.30	0.15	14.18	
	45.00	60.00	1	15.00	6.25	6.60	6.30	0.15	14.18	
	60.00	70.00	1	10.00	6.23	6.25	6.30	0.15	9.45	
Cross Road										
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.24	0.25	23.40	
	15.00	30.00	1	15.00	6.26	6.24	6.24	0.25	23.40	
	30.00	45.00	1	15.00	6.23	6.24	6.24	0.25	23.40	
	45.00	60.00	1	15.00	6.24	6.24	6.24	0.25	23.40	
	60.00	75.00	1	15.00	6.24	6.24	6.24	0.25	23.40	
Total Qty Work Done									**381.45**	**Cum**
Qty Payable in this bill									**381.45**	**Cum**

Contractor/Representative

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

05/04/21

08/04/21

Consultant Representative

Civil Tech Consultants & Engineers Bangalore

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	**21**
Item Name:	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.Clause 502 of MORTH V revision item No 21.6

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Primer Coat										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	6.20	6.30	6.10		183.00	
	15.00	30.00	2	15.00	6.20	6.30	6.10		183.00	
	30.00	45.00	2	15.00	6.20	6.30	6.10		183.00	
	45.00	60.00	2	15.00	6.20	6.30	6.10		183.00	
	60.00	75.00	2	15.00	6.30	6.40	6.10		183.00	
	75.00	90.00	2	15.00	6.30	6.40	6.10		183.00	
	90.00	95.00	2	5.00	6.30	6.40	6.10		61.00	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	6.60	7.20	6.80		204.00	
	15.00	30.00	2	15.00	6.60	7.20	6.80		204.00	
	30.00	45.00	2	15.00	6.60	7.20	6.80		204.00	
	45.00	60.00	2	15.00	6.60	7.20	6.80		204.00	
	60.00	75.00	2	15.00	6.60	7.20	6.80		204.00	
	75.00	90.00	2	15.00	6.60	7.20	6.80		204.00	
	90.00	105.00	2	15.00	6.60	7.20	6.80		204.00	
	105.00	120.00	2	15.00	6.60	7.20	6.80		204.00	
	120.00	135.00	2	15.00	6.60	6.80	6.80		204.00	
	135.00	150.00	2	15.00	6.60	6.80	6.80		204.00	
	150.00	165.00	2	15.00	6.60	6.80	6.80		204.00	
	165.00	175.00	2	10.00	6.60	6.80	6.80		136.00	
Oni Road										
From Main Road	0.00	15.00	1	15.00	7.10	6.50	6.80		102.00	
	15.00	30.00	1	15.00	6.30	6.60	6.80		102.00	
	30.00	45.00	1	15.00	6.40	6.80	6.80		102.00	
	45.00	60.00	1	15.00	7.20	7.60	6.80		102.00	
	60.00	75.00	1	15.00	7.50	6.80	6.80		102.00	
	75.00	90.00	1	15.00	6.50	6.80	6.80		102.00	
	90.00	105.00	1	15.00	7.20	6.80	6.80		102.00	
	105.00	115.00	1	10.00	7.20	6.80	6.80		68.00	
Oni Road Part 2										
From Main Road	0.00	15.00	1	15.00	6.30	6.40	6.30		94.50	
	15.00	30.00	1	15.00	6.50	6.25	6.30		94.50	
	30.00	45.00	1	15.00	6.30	6.23	6.30		94.50	
	45.00	60.00	1	15.00	6.25	6.60	6.30		94.50	
	60.00	70.00	1	10.00	6.23	6.25	6.30		63.00	

Scanned with CamScanner

				Cross Road						
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.24		93.60	
	15.00	30.00	1	15.00	6.26	6.24	6.24		93.60	
	30.00	45.00	1	15.00	6.23	6.24	6.24		93.60	
	45.00	60.00	1	15.00	6.24	6.24	6.24		93.60	
	60.00	75.00	1	15.00	6.24	6.24	6.24		93.60	
								Total Qty Work Done	**5230.00**	**Sqm**
								Qty Payable in this bill	**2231.00**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
Contractor's Representative
BENGALURU-560 010

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	22
Item Name:	KSRRB 500-9. Providing and applying tack coat using 80/100 grade bitumen(VGIO) on granular base such as WBM surfaces hot bitumen primed at 4 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. Clause 503 of MORTH V revision Item No 21.2

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tack Coat										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	6.20	6.30	6.10		183.00	
	15.00	30.00	2	15.00	6.20	6.30	6.10		183.00	
	30.00	45.00	2	15.00	6.20	6.30	6.10		183.00	
	45.00	60.00	2	15.00	6.20	6.30	6.10		183.00	
	60.00	75.00	2	15.00	6.30	6.40	6.10		183.00	
	75.00	90.00	2	15.00	6.30	6.40	6.10		183.00	
	90.00	95.00	2	5.00	6.30	6.40	6.10		61.00	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	6.60	7.20	6.80		204.00	
	15.00	30.00	2	15.00	6.60	7.20	6.80		204.00	
	30.00	45.00	2	15.00	6.60	7.20	6.80		204.00	
	45.00	60.00	2	15.00	6.60	7.20	6.80		204.00	
	60.00	75.00	2	15.00	6.60	7.20	6.80		204.00	
	75.00	90.00	2	15.00	6.60	7.20	6.80		204.00	
	90.00	105.00	2	15.00	6.60	7.20	6.80		204.00	
	105.00	120.00	2	15.00	6.60	7.20	6.80		204.00	
	120.00	135.00	2	15.00	6.60	6.80	6.80		204.00	
	135.00	150.00	2	15.00	6.60	6.80	6.80		204.00	
	150.00	165.00	2	15.00	6.60	6.80	6.80		204.00	
	165.00	175.00	2	10.00	6.60	6.80	6.80		136.00	
Maramma Temple Road										
From Temple	0.00	15.00	1	15.00	7.00	6.99	7.10		106.50	
	15.00	30.00	1	15.00	7.60	7.50	7.10		106.50	
	30.00	45.00	1	15.00	7.30	7.20	7.10		106.50	
	45.00	60.00	1	15.00	7.20	7.00	7.10		106.50	
	60.00	75.00	1	15.00	7.20	7.00	7.10		106.50	
	75.00	90.00	1	15.00	7.20	7.00	7.10		106.50	
	90.00	105.00	1	15.00	7.20	7.00	7.10		106.50	
	105.00	120.00	1	15.00	7.20	7.00	7.10		106.50	
	120.00	135.00	1	15.00	7.20	7.00	7.10		106.50	
	135.00	150.00	1	15.00	7.20	7.00	7.10		106.50	
	150.00	165.00	1	15.00	7.20	7.00	7.10		106.50	
	165.00	180.00	1	15.00	7.20	7.00	7.10		106.50	
	180.00	195.00	1	15.00	7.20	7.00	7.10		106.50	
	195.00	210.00	1	15.00	6.50	6.20	7.10		106.50	
	210.00	225.00	1	15.00	7.30	7.40	7.10		106.50	

Scanned with CamScanner

	225.00	240.00	1	15.00	7.20	7.20	7.10		106.50	
	240.00	255.00	1	15.00	7.20	7.40	7.10		106.50	
	255.00	270.00	1	15.00	7.30	7.40	7.10		106.50	
	270.00	285.00	1	15.00	6.00	6.60	7.10		106.50	
	285.00	300.00	1	15.00	6.00	6.60	7.10		106.50	
	300.00	315.00	1	15.00	6.00	6.60	7.10		106.50	
	315.00	330.00	1	15.00	6.00	6.60	7.10		106.50	
	330.00	345.00	1	15.00	6.00	6.60	7.10		106.50	
	345.00	360.00	1	15.00	6.00	6.60	7.10		106.50	
	360.00	375.00	1	15.00	6.00	6.60	7.10		106.50	
	375.00	390.00	1	15.00	7.10	7.20	7.10		106.50	
	390.00	405.00	1	15.00	7.50	7.60	7.10		106.50	
	405.00	410.00	1	5.00	7.60	7.60	7.10		35.50	
Oni Road										
From Main Road	0.00	15.00	1	15.00	7.10	6.50	6.80		102.00	
	15.00	30.00	1	15.00	6.30	6.60	6.80		102.00	
	30.00	45.00	1	15.00	6.40	6.80	6.80		102.00	
	45.00	60.00	1	15.00	7.20	7.60	6.80		102.00	
	60.00	75.00	1	15.00	7.50	6.80	6.80		102.00	
	75.00	90.00	1	15.00	6.50	6.80	6.80		102.00	
	90.00	105.00	1	15.00	7.20	6.80	6.80		102.00	
	105.00	115.00	1	10.00	7.20	6.80	6.80		68.00	
Oni Road Part 2										
From Main Road	0.00	15.00	1	15.00	6.30	6.40	6.30		94.50	
	15.00	30.00	1	15.00	6.50	6.25	6.30		94.50	
	30.00	45.00	1	15.00	6.30	6.23	6.30		94.50	
	45.00	60.00	1	15.00	6.25	6.60	6.30		94.50	
	60.00	70.00	1	10.00	6.23	6.25	6.30		63.00	
Cross Road										
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.25		93.75	
	15.00	30.00	1	15.00	6.26	6.24	6.25		93.75	
	30.00	45.00	1	15.00	6.23	6.24	6.25		93.75	
	45.00	60.00	1	15.00	6.24	6.24	6.25		93.75	
	60.00	75.00	1	15.00	6.24	6.24	6.25		93.75	
								Total Qty Work Done	8141.75	Sqm
								Qty Payable in this bill	5142.75	Sqm

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub-Division
BENGALURU-560 010

Contractor Representative

12/04/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	23
Item Name:	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. Clause 501 of MORTH V revision Item No 21.2

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Cleaning										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	1	15.00	6.20	6.30	6.10		91.50	
	15.00	30.00	1	15.00	6.20	6.30	6.10		91.50	
	30.00	45.00	1	15.00	6.20	6.30	6.10		91.50	
	45.00	60.00	1	15.00	6.20	6.30	6.10		91.50	
	60.00	75.00	1	15.00	6.30	6.40	6.10		91.50	
	75.00	90.00	1	15.00	6.30	6.40	6.10		91.50	
	90.00	95.00	1	5.00	6.30	6.40	6.10		30.50	
Lake Road										
From Venugopal Temple Road	0.00	15.00	1	15.00	6.60	7.20	6.80		102.00	
	15.00	30.00	1	15.00	6.60	7.20	6.80		102.00	
	30.00	45.00	1	15.00	6.60	7.20	6.80		102.00	
	45.00	60.00	1	15.00	6.60	7.20	6.80		102.00	
	60.00	75.00	1	15.00	6.60	7.20	6.80		102.00	
	75.00	90.00	1	15.00	6.60	7.20	6.80		102.00	
	90.00	105.00	1	15.00	6.60	7.20	6.80		102.00	
	105.00	120.00	1	15.00	6.60	7.20	6.80		102.00	
	120.00	135.00	1	15.00	6.60	6.80	6.80		102.00	
	135.00	150.00	1	15.00	6.60	6.80	6.80		102.00	
	150.00	165.00	1	15.00	6.60	6.80	6.80		102.00	
	165.00	175.00	1	10.00	6.60	6.80	6.80		68.00	
Maramma Temple Road										
From Temple	0.00	15.00	1	15.00	7.00	6.99	7.10		106.50	
	15.00	30.00	1	15.00	7.60	7.50	7.10		106.50	
	30.00	45.00	1	15.00	7.30	7.20	7.10		106.50	
	45.00	60.00	1	15.00	7.20	7.00	7.10		106.50	
	60.00	75.00	1	15.00	7.20	7.00	7.10		106.50	
	75.00	90.00	1	15.00	7.20	7.00	7.10		106.50	
	90.00	105.00	1	15.00	7.20	7.00	7.10		106.50	
	105.00	120.00	1	15.00	7.20	7.00	7.10		106.50	
	120.00	135.00	1	15.00	7.20	7.00	7.10		106.50	
	135.00	150.00	1	15.00	7.20	7.00	7.10		106.50	
	150.00	165.00	1	15.00	7.20	7.00	7.10		106.50	
	165.00	180.00	1	15.00	7.20	7.00	7.10		106.50	
	180.00	195.00	1	15.00	7.20	7.00	7.10		106.50	
	195.00	210.00	1	15.00	6.50	6.20	7.10		106.50	
	210.00	225.00	1	15.00	7.30	7.40	7.10		106.50	
	225.00	240.00	1	15.00	7.20	7.20	7.10		106.50	

Scanned with CamScanner

	240.00	255.00	1	15.00	7.20	7.40	7.10		106.50	
	255.00	270.00	1	15.00	7.30	7.40	7.10		106.50	
	270.00	285.00	1	15.00	6.00	6.60	7.10		106.50	
	285.00	300.00	1	15.00	6.00	6.60	7.10		106.50	
	300.00	315.00	1	15.00	6.00	6.60	7.10		106.50	
	315.00	330.00	1	15.00	6.00	6.60	7.10		106.50	
	330.00	345.00	1	15.00	6.00	6.60	7.10		106.50	
	345.00	360.00	1	15.00	6.00	6.60	7.10		106.50	
	360.00	375.00	1	15.00	6.00	6.60	7.10		106.50	
	375.00	390.00	1	15.00	7.10	7.20	7.10		106.50	
	390.00	405.00	1	15.00	7.50	7.60	7.10		106.50	
	405.00	410.00	1	5.00	7.60	7.60	7.10		35.50	
					VenugopalTemple Road					
From Temple	0.00	15.00	1	15.00	6.20	6.30	6.30		94.50	
	15.00	30.00	1	15.00	6.20	6.30	6.30		94.50	
	30.00	45.00	1	15.00	6.20	6.30	6.30		94.50	
	45.00	60.00	1	15.00	6.20	6.30	6.30		94.50	
	60.00	75.00	1	15.00	6.30	6.40	6.30		94.50	
	75.00	90.00	1	15.00	6.30	6.40	6.30		94.50	
	90.00	95.00	1	5.00	6.30	6.40	6.30		31.50	
								Total Qty Work Done	**5279.00**	**Sqm**
								Qty Payable in this bill	**5279.00**	**Sqm**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub Division
BENGALURU-560 010

Contractor Representative

12/04/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No: **24**

Item Name: Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading; premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and ialignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision Item No 21.17

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
DBM										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	90.00	95.00	2	5.00	1.10	1.20	1.00	0.05	0.50	
Lake Road										
From Venugopal Temple Road	0.00	15.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	15.00	30.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	30.00	45.00	2	15.00	1.20	1.10	1.00	0.05	1.50	
	45.00	60.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	60.00	75.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	75.00	90.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	90.00	105.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	105.00	120.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	120.00	135.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	135.00	150.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	150.00	165.00	2	15.00	1.10	1.20	1.00	0.05	1.50	
	165.00	175.00	2	10.00	1.10	1.20	1.00	0.05	1.00	
Oni Road										
From Main Road	0.00	15.00	1	15.00	7.10	6.50	6.80	0.05	5.10	
	15.00	30.00	1	15.00	6.30	6.60	6.80	0.05	5.10	
	30.00	45.00	1	15.00	6.40	6.80	6.80	0.05	5.10	
	45.00	60.00	1	15.00	7.20	7.60	6.80	0.05	5.10	
	60.00	75.00	1	15.00	7.50	6.80	6.80	0.05	5.10	
	75.00	90.00	1	15.00	6.50	6.80	6.80	0.05	5.10	
	90.00	105.00	1	15.00	7.20	6.80	6.80	0.05	5.10	
	105.00	115.00	1	10.00	7.20	6.80	6.80	0.05	3.40	
Oni Road Part 2										
From Main Road	0.00	15.00	1	15.00	6.30	6.40	6.30	0.05	4.73	
	15.00	30.00	1	15.00	6.50	6.25	6.30	0.05	4.73	
	30.00	45.00	1	15.00	6.30	6.23	6.30	0.05	4.73	
	45.00	60.00	1	15.00	6.25	6.60	6.30	0.05	4.73	
	60.00	70.00	1	10.00	6.23	6.25	6.30	0.05	3.15	
Cross Road										
	0.00	15.00	1	15.00	6.25	6.24	6.24	0.05	4.68	

Scanned with CamScanner

From Main Road	15.00	30.00	1	15.00	6.26	6.24	6.24	0.05	4.68	
	30.00	45.00	1	15.00	6.23	6.24	6.24	0.05	4.68	
	45.00	60.00	1	15.00	6.24	6.24	6.24	0.05	4.68	
	60.00	75.00	1	15.00	6.24	6.24	6.24	0.05	4.68	
								Total Qty Work Done	**111.55**	**Cum**
								Qty Payable in this bill	**111.55**	**Cum**

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Contractor Representative

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

12/04/24

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Pre-Measurement Sheet

First and Final

Item No:	25
Item Name:	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications.Clause 507 of MORTH V revision as per IRC SP-53-2015 Item No 21.78.12

	CHAINAGE		NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
BC										
6th Cross Road										
From Maramma Temple Main Road	0.00	15.00	1	15.00	6.20	6.30	6.10	0.04	3.66	
	15.00	30.00	1	15.00	6.20	6.30	6.10	0.04	3.66	
	30.00	45.00	1	15.00	6.20	6.30	6.10	0.04	3.66	
	45.00	60.00	1	15.00	6.20	6.30	6.10	0.04	3.66	
	60.00	75.00	1	15.00	6.30	6.40	6.10	0.04	3.66	
	75.00	90.00	1	15.00	6.30	6.40	6.10	0.04	3.66	
	90.00	95.00	1	5.00	6.30	6.40	6.10	0.04	1.22	
Lake Road										
From Venugopal Temple Road	0.00	15.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	15.00	30.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	30.00	45.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	45.00	60.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	60.00	75.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	75.00	90.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	90.00	105.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	105.00	120.00	1	15.00	6.60	7.20	6.80	0.04	4.08	
	120.00	135.00	1	15.00	6.60	6.80	6.80	0.04	4.08	
	135.00	150.00	1	15.00	6.60	6.80	6.80	0.04	4.08	
	150.00	165.00	1	15.00	6.60	6.80	6.80	0.04	4.08	
	165.00	175.00	1	10.00	6.60	6.80	6.80	0.04	2.72	
Maramma Temple Road										
From Temple	0.00	15.00	1	15.00	7.00	6.99	7.10	0.04	4.26	
	15.00	30.00	1	15.00	7.60	7.50	7.10	0.04	4.26	
	30.00	45.00	1	15.00	7.30	7.20	7.10	0.04	4.26	
	45.00	60.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	60.00	75.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	75.00	90.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	90.00	105.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	105.00	120.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	120.00	135.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	135.00	150.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	150.00	165.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	165.00	180.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	180.00	195.00	1	15.00	7.20	7.00	7.10	0.04	4.26	
	195.00	210.00	1	15.00	6.50	6.20	7.10	0.04	4.26	
	210.00	225.00	1	15.00	7.30	7.40	7.10	0.04	4.26	
	225.00	240.00	1	15.00	7.20	7.20	7.10	0.04	4.26	

E.E. (D.D.)

E.E. (D.D.)

Scanned with CamScanner

	240.00	255.00	1	15.00	7.20	7.40	7.10	0.04	4.26
	255.00	270.00	1	15.00	7.30	7.40	7.10	0.04	4.26
	270.00	285.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	285.00	300.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	300.00	315.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	315.00	330.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	330.00	345.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	345.00	360.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	360.00	375.00	1	15.00	6.00	6.60	7.10	0.04	4.26
	375.00	390.00	1	15.00	7.10	7.20	7.10	0.04	4.26
	390.00	405.00	1	15.00	7.50	7.60	7.10	0.04	4.26
	405.00	410.00	1	5.00	7.60	7.60	7.10	0.04	1.42
Oni Road									
From Main Road	0.00	15.00	1	15.00	7.10	6.50	6.80	0.04	4.08
	15.00	30.00	1	15.00	6.30	6.60	6.80	0.04	4.08
	30.00	45.00	1	15.00	6.40	6.80	6.80	0.04	4.08
	45.00	60.00	1	15.00	7.20	7.60	6.80	0.04	4.08
	60.00	75.00	1	15.00	7.50	6.80	6.80	0.04	4.08
	75.00	90.00	1	15.00	6.50	6.80	6.80	0.04	4.08
	90.00	105.00	1	15.00	7.20	6.80	6.80	0.04	4.08
	105.00	115.00	1	10.00	7.20	6.80	6.80	0.04	2.72
Oni Road Part 2									
From Main Road	0.00	15.00	1	15.00	6.30	6.40	6.30	0.04	3.78
	15.00	30.00	1	15.00	6.50	6.25	6.30	0.04	3.78
	30.00	45.00	1	15.00	6.30	6.23	6.30	0.04	3.78
	45.00	60.00	1	15.00	6.25	6.60	6.30	0.04	3.78
	60.00	70.00	1	10.00	6.23	6.25	6.30	0.04	2.52
VenugopalTemple Road									
From Temple	0.00	15.00	1	15.00	6.20	6.30	6.30	0.04	3.78
	15.00	30.00	1	15.00	6.20	6.30	6.30	0.04	3.78
	30.00	45.00	1	15.00	6.20	6.30	6.30	0.04	3.78
	45.00	60.00	1	15.00	6.20	6.30	6.30	0.04	3.78
	60.00	75.00	1	15.00	6.30	6.40	6.30	0.04	3.78
	75.00	90.00	1	15.00	6.30	6.40	6.30	0.04	3.78
	90.00	95.00	1	5.00	6.30	6.40	6.30	0.04	1.26
Cross Road									
From Main Road	0.00	15.00	1	15.00	6.25	6.24	6.24	0.04	3.74
	15.00	30.00	1	15.00	6.26	6.24	6.24	0.04	3.74
	30.00	45.00	1	15.00	6.23	6.24	6.24	0.04	3.74
	45.00	60.00	1	15.00	6.24	6.24	6.24	0.04	3.74
	60.00	75.00	1	15.00	6.24	6.24	6.24	0.04	3.74
								Total Qty Work Done	**278.80**
								Qty Payable in this bill	**278.80**

E.E. (D.D.)

E.E. (D.D.)

E.E. (D.D.)

E.E. (D.D.)

Cum

Cum

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Contractor Representative

12/04/21

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Improvements to Roads and Drains at Bagalagunte old village Harijana Colony in Ward No 14

Bagalagunte, dasarahalli-sub-Division ,

SL.no.08,g.o.no.90 (Package no. -dhz 01)

Measurement Sheet

First and Final

Item No:	26								
Item Name	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified in drawings or as apporved by Engineer Incharge								
	CHAINAGE	NO,s	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Geonets								
			16.00		0.31			4.96	
							Total Qty Work Done	4.96	Sqm
							Qty Payable in this bill	4.96	Sqm

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub Division
BENGALURU-560 010

Contractor Representative

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

30/04/21

Consultant Representative

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

30/04/2021

Scanned with CamScanner